Nandi Consultants

BBMP/YNK/Pkg8/2022-23/023A

Date:18.06.2022

To,

The Executive Engineer,
Yelahanka Division,
Bruhat Bengaluru Mahanagara Palike (BBMP),
Bangalore – 560064

Sub: Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08) - Scrutiny of First & Part RA bill – Reg.

Reference:

1. **Work Order No BBMP/EE/YNK.D/EPMT-08/W. O/114/2021-22, Dated – 16.02.2022**
2. **Agreement No. BBMP/EE/YNK.D/E-PMT-08/AG/65/2021-22, Dated – 16.02.2022**
3. **Job Code: 003-22-000009**

Dear Sir,

This is with reference to subject project regarding verification and certification of Contractor's First & Part bill. All the measurements submitted in this First and Part RA bill were jointly measured along with our Engineers and contractor's representative.

The measurements and Quality control certificate provided in this bill are verified and found in order. Hence it is recommended for payment of **Rs.5,14,03,323.00 (Five Crore Fourteen Lakhs Three Thousand Three Hundred & Twenty Three only) /- inclusive of GST.**

Assuring you our best services at all times

Thanks and Regards,

NANDI CONSULTANTS SHIMOGA.

For Nandi Consultants ,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

BBMP/YNK/Pkg 8/2022-23/023A

Date: 18.06.2022

To,

The Executive Engineer,
Yelahanka Division,
Bruhat Bengaluru Mahanagara Palike (BBMP),
Bangalore – 560064

PMC CERTIFICATION AND INSPECTION REPORT

Sub: Regarding inspection Report for the below mentioned work.

Name of Work: Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08).

The quantities executed as per this IPC 1ST and Part Bill is as follows:

Sl. NO.	Description of Work	Unit	Qty	Remarks
1	Removing and resetting of footpath slab	Sqm	5248.80	
2	Earthwork Excavation by manual means for roads, drains & similar works	Cum	4861.53	
3	Providing and laying in position plain cement concrete of Mix 1:4:8	Cum	715.54	
4	Providing TMT Bars Fe 500 steel reinforcement for RCC work	MT	99.08	
5	Providing and laying plain/reinforced cement concrete of M20	Cum	1461.04	
6	Providing and fixing precast reinforced concrete slab 10cm thick of mix M20	Sqm	3690.00	
7	Providing and laying precast drain cover slabs of 250mm thick of mix M20	Sqm	171.60	
8	Providing and laying in position plain cement concrete of mix 1:2:4	Cum	70.08	
9	Providing and fixing Precast solid concrete kerb stones	Nos	7786.67	
11	Scarifying	Sqm	2101.75	
12	Lead Charges	Cum	168.14	
13	Dismantling of structures	Cum	203.10	

Nandi Consultants
9880770762, 9980160007
1st main, 2nd cross, Krushinagar, Shimoga 577204, Karnataka.

Sl. NO.	Description of Work	Unit	Qty	Remarks
14	Excavation for roadwork in all types of soil by mechanical means	Cum	2433.95	
15	Compaction of Original Ground	Sqm	8113.17	
17	Providing and Constructing dry lean cement concrete mix	Cum	671.55	
18	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30	Cum	671.55	
19	Construction of Granular Sub-Base Grading V	Cum	531.39	
20	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam	Cum	708.52	

For Nandi Consultants,

M/S NANDI CONSULTANTS * SHIMOGA. *

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Kamala Niyasa, 9880770762, 9980160007